Sett. II-27—60,094—17-11-48

P.W (1949) Department.

M.S SERIES.

Pass. d

G.O. NO. 3014

Dated 13.8.49

[Despatch Abstract.]

[illegible] - [illegible] - Bui i - [illegible]

or [illegible] [illegible] and [illegible]

[illegible], [illegible].

[illegible]/- [illegible].

From
Sri J. Devasahayam, B.A., I.P.,
Inspector-General of Police,
Madras-4.

To
The Secretary to the
Government of Madras,
Public Works Department.

C. No. 1627/Ins/49 Dated 9th July 1949.

Sir,

Sub:- Buildings - South Kanara District - UDIPI - Construction of quarters for 1 Head Constable and 2 Constables Revised estimate.
Ref:- G.O.Ms.No.409, Public Works Department, dated 7-2-1949

I submit, for the approval of the Government, a revised estimate amounting to Rs.8,600/- (Rupees eight thousand and six hundred only) for the above work, in supersession of the estimate approved in the Government Order cited.

2. The report accompanying the revised estimate explains the necessity for the revision in the estimate.

3. The reasons for the delay in the execution of the work and the submission of the revised estimate are given by the Executive Engineer, Public Works Department, South Kanara Division, in his letter No.1579/M/3-E-1, dated 21-6-1949 (copy enclosed).

4. The original estimate amounting to Rs.6,200/- (Rupees six thousand two hundred only) sanctioned in the Government Order cited is also submitted herewith for reference and return.

5. The.....

Copy of letter No.1579 M/3-E-1 dated 21-6-49 from the Exe.Engineer, S.K.Divn., Mangalore.

Sub: Extending Police lines at Udipi - original estimate Rs.6,200/- R.E.Rs.8,000.- addl. huts.
Ref: Your C.No.7470/B3/49 dated 28-5-49.

The original estimate Rs.6200/- DR.No.25/48-49 is herewith forwarded to you as reqd. in the above refce. It may please be returned carefully to this office as early as possible as this is an original refce.

As regards the reasons for the delay in the execution of the work, I have to state that the original estimate was received from you on 5-6-48. The estimate was then technically sanctioned and tenders called for. The tendered rates were high in certain items and the matter had to be negotiated with the lowest tenderer and the contract could be settled only by about the end of October '48. Even otherwise, no appreciable work could have been done during the monsoon. After the contractor was selected, there was not any delay worth mentioning and the work has since been completed and handed over for occupation. To regularise the excess the revised estimate had to be prepared and sancd. Due to various other works scattered over the whole of the Dt. to be attended to the revised estimate could not be prepared and sent earlier.

A1

/True copy/

for Inspr.-Genl. of Police.

NRR/8.7.

EC 5 P.W.D.(C)

G.O.MS.No. 3014 .. Dt- 13-8-49

Buildings – South Kanara Dt – Udipi – Construction of quarters for 1 Head Constable and 2 Constables – Revised estimate for Rs. 8600/- Approved

Read again: G.O.MS. 409 P.W. Dt 7.2.48

Ref: From the I. G. of Police, R.C. No. 1027/HB/49 Dt- 9.7.49.

H. E the Governor of Madras hereby sanctions a revised estimate for Rs. 8,600/- (Rupees eight thousand and six hundred only) for the construction of huts for 1 Head Constable and 2 Police Constables at Udipi in South Kanara Dt., in supersession of the estimate for Rs. 6200/- (Rupees six thousand two hundred only) sanctioned in G.O.MS. 409 P.W. Dt 7.2.48.

ASSISTANT SECRETARY TO GOVERNMENT 49459 29 JUL 1949 FINANCE DEPARTMENT

To The Addl. C. E., P.W.D. (with estimates)

The D. I. G. of Police

" A. G. thro' Finance

S(C).

Note: Fin. may see for acceptance.

P.W.D. Secretariat 29 JUL 1949

P.W.D. S7 18C/49-1

25.7.49

Home u.o. No. 64453 1449-1

27.7.49.

The work mentioned above has already been completed and handed over for occupation. The draft order above may be accepted and the file may be passed on to the Fin. Dept.

Home

Fin

Home Department